

#### Maintenance Activities:

Completed in June – Completed first round of mowing on all primaries/secondary's; conducted brush cutting and removal operations for sight distance issues at various signs and intersections; Graded and reshaped various non-hard surfaced roads throughout the County; Cleaned ditches along Rt. 608 and other routes in response to citizen inquiry; Performed shoulder repair on routes 50, 655 and 656; Cleaned pipes on various routes; Performed cleanup and repair on various routes in response to severe storms; Addressed several citizen complaints and work orders.

Planned for July – Begin second round of mowing operations; Perform spot leveling on routes 37, 600, 622, 629 and 839; Begin skin patching on various secondary routes and subdivision streets; Complete RXR crossing leveling on Rt. 661; Start ditching operations and shoulder work on various routes in county; Respond to citizen work orders received through call center.

#### Major Projects;

Sulpher Springs Rd. – On schedule for advertisement in 2018.

Tevis St. – RFP for design expected this month. County still in negotiations with developer.

Exit 317/81 N. bound deceleration lane extension – Complete and awaiting seeding and soil stabilization take before closing out.

Welltown Rd. turning lane at Rt. 11 – On schedule for advertisement in February 2015.

Rt. 11 S. bound lane addition at Exit 317 – On schedule for Public Hearing in fall of 2013 and advertisement in February of 2015.

Rt. 522/Opequon Creek bridge replacement – On schedule for advertisement in October 2014.

Rt. 761/Opequon Creek bridge replacement – On schedule for advertisement in December 2016.

#### Citizen Issues:

Currently addressing complaint to Governor's office by Webber's Nursery regarding desire for VDOT to address his entranceway. Review by our Traffic Engineers have not revealed any deficiencies to date. We have agreed to evaluate again. This issue may ultimately involve the County. Will keep the County posted.